



Riverbend Riverbank Water District

461 SW Hebb Park Rd, West Linn OR, 97068-9403

P.O. Box 1155, Hillsboro OR, 97123-1155



2025 RRWD Reservoir Maintenance – Midco Diving & Marine Services – July 26, 2025

7:30 am – John C unlock pumphouse, reservoir roof ladder & reservoir hatch

8:15 am – Bob measured sediment level at 4” (fig.1)

10:05 am – reservoir at 76”

10:36 am – reservoir at 67”

10:39 am – Midco pumping out at rate of 10” in 30 minutes (fig.2, fig.3)

Well pumps off to minimize turbidity (sediment disturbance in reservoir)

11:06 am – reservoir at 57”

11:32 am – reservoir at 52”

11:34 am – Culvert moving through ok (fig.4), Culvert semi plugged (fig.5)

Well pumps back on

11:35 am – reservoir level 52”, water flow to distribution system 56.4 gpm

11:52 am – Midco discharge pump off, well pumps dual, recovering 2” in 10 minutes

12:32 pm – Midco diver back in, well pump B only – hope for less turbulence

1:15 pm – reservoir at 53”

1:52 pm – reservoir at 46”

2:20 pm – Midco diver done, dual well pumps on, reservoir at 48”

2:48 pm – Midco packed up and gone, well pumps back to Auto, reservoir at 52”

fig.1



fig.2



fig.3



fig.4



fig.5

